

STATE OF OREGON
WATER SUPPLY WELL REPORT
 (as required by ORS 537.765)

WELL I.D. # L 76881
 START CARD # 195418

Instructions for completing this report are on the last page of this form.

(1) **LAND OWNER:** Well Number _____
 Name W.M. & Janette Cline
 Address 163 Cline Ranch Lane
 City Glendale State OR Zip 97447

(2) **TYPE OF WORK**
 New Well Deepening Alteration (repair/recondition) Abandonment

(3) **DRILL METHOD:**
 Rotary Air Rotary Mud Cable Auger
 Other _____

(4) **PROPOSED USE:**
 Domestic Community Industrial Irrigation
 Thermal Injection Livestock Other _____

(5) **BORE HOLE CONSTRUCTION:**
 Special Construction approval Yes No Depth of Completed Well 160 ft.
 Explosives used Yes No Type _____ Amount _____

| HOLE | | | SEAL | | | Sacks or pounds |
|----------|------|-----|-----------|------|----|-----------------|
| Diameter | From | To | Material | From | To | |
| 10 | 0 | 18 | Bentonite | 0 | 18 | 8 sacks |
| 6 | 18 | 160 | | | | |

How was seal placed: Method A B C D E
 Other Dry Poured

Backfill placed from _____ ft. to _____ ft. Material _____
 Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) **CASING/LINER:**

| Diameter | From | To | Gauge | Steel | Plastic | Welded | Threaded |
|-----------|------|-----|-------|-------------------------------------|-------------------------------------|-------------------------------------|--------------------------|
| Casing: 6 | 0 | 16 | 250 | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Liner: 4 | 0 | 110 | 140 | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

Drive Shoe used Inside Outside None
 Final location of shoe(s) _____

(7) **PERFORATIONS/SCREENS:**
 Perforations Method _____
 Screens Type PVC lazer cut Material _____

| From | To | Slot size | Number | Diameter | Tele/pipe size | Casing | Liner |
|------|-----|-----------|--------|----------|----------------|--------------------------|-------------------------------------|
| 110 | 130 | 020 | | | | <input type="checkbox"/> | <input checked="" type="checkbox"/> |

(8) **WELL TESTS:** Minimum testing time is 1 hour
 Pump Bailer Air Flowing Artesian
 Yield gal/min 60 Drawdown _____ Drill stem at _____ Time 1 hr.

Temperature of water 56 Depth Artesian Flow Found _____
 Was a water analysis done? Yes By whom _____
 Did any strata contain water not suitable for intended use? Too little
 Salty Muddy Odor Colored Other _____
 Depth of strata: _____

(9) **LOCATION OF WELL by legal description:**
 County Douglas Latitude _____ Longitude _____
 Township 33 N or S Range 5 E or W. WM.
 Section 19 NE 1/4 SE 1/4
 Tax Lot 1502 Lot _____ Block _____ Subdivision _____
 Street Address of Well (or nearest address) 163 Cline Ranch Lane

(10) **STATIC WATER LEVEL:**
35 ft. below land surface. Date 9/27/07
 Artesian pressure _____ lb. per square inch Date _____

(11) **WATER BEARING ZONES:**
 Depth at which water was first found 95

| From | To | Estimated Flow Rate | SWL |
|------|-----|---------------------|-----|
| 95 | 100 | 12 | 35 |
| 108 | 110 | 8 | 35 |
| 124 | 128 | 5 | 35 |
| 130 | 136 | 5 | 35 |
| 149 | 152 | 30 | |

(12) **WELL LOG:**
 Ground Elevation _____

| Material | From | To | SWL |
|-----------------------------------|------|-----|-----|
| Brown Clay Small to Medium gravel | 0 | 80 | 35 |
| Small to Medium Gravel | 80 | 160 | 35 |

RECEIVED
 OCT 10 2007
 WATER RESOURCES DEPT
 SALEM OREGON

Date started 9/26/07 Completed 9/27/07
 (unbonded) Water Well Constructor Certification:
 I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
 Signed Phil Lathro WWC Number 1847 Date 10/18/07

(bonded) Water Well Constructor Certification:
 I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
 Signed Michael Peice WWC Number 1251 Date 10/18/07